

		
Name	Begin date	End date
Site Settip H&S etc	08/01/2025	17/01/2025
MAIN BUILDINGS WORKS	08/01/2025	08/01/2025
Erect Scaffolding to Main Building	20/01/2025	24/01/2025
Temporary Props to existing Structures	20/01/2025	31/01/2025
Room formation in existing building	20/01/2025	14/02/2025
1st Fix Electrics in Existing	17/02/2025	28/03/2025
1st Fix PLumbing in Existing	03/03/2025	11/04/2025
External Wall Insulations [Internally]	17/03/2025	11/04/2025
Boarding to Partitions	14/04/2025	25/04/2025
Plastering	28/04/2025	23/05/2025
Demolition Of Existing Building [PLANNING]	10/02/2025	28/02/2025
Roof works	27/01/2025	28/03/2025
Window Repairs	03/03/2025	09/05/2025
Masonry Repairs	31/03/2025	09/05/2025
Scaffold Down on Existing	09/05/2025	09/05/2025
Decorations and Finsihes etc	12/05/2025	27/06/2025
Fit Out & Commisioning	30/06/2025	01/08/2025
NEW BUILD WORKS	01/10/2024	01/10/2024
Planning Application Period	20/01/2025	14/03/2025
Groundworks	17/03/2025	11/04/2025
Walls and Floors	14/04/2025	09/05/2025
Roof Structure and Finishes	12/05/2025	06/06/2025
1st Fix Services	02/06/2025	20/06/2025
Plastering etc	23/06/2025	11/07/2025
Finishes and Fitout	14/07/2025	29/08/2025
EXTERNAL WORKS	12/05/2025	29/08/2025

