

Tree protection plan

Location of trees, categorisation & protection/management proposals at 42 Bedhampton Hill, Havant

Barrell Plan Ref: 13201-BT8

Provided Plan Refs: 94857.0001 & 18/2000/P01 Rev E



barrell
TREE CONSULTANCY

Permission is granted to scale from this drawing for Local Authority Planning Approval purposes relating to tree protection measures only. Where applicable this drawing is to be read in conjunction with the arboricultural report. This drawing is the copyright of Barrell Tree Consultancy 2019. ©

This drawing to be reproduced in colour only.


www.barrelltreecare.co.uk



BS category A Trees of high quality



BS category C Trees of low quality



Proposed layout




Estimated tree positions not included on original land survey




Pruning line



Protective barrier/fencing



Construction exclusion zone (CEZ)



Special precautions to be taken when

- Removing existing structures/foundations
- Removing existing surfacing
- Installing piled foundations for proposed structures
- Establishing soft landscaping



Root protection area (RPA) boundary for category A tree







Root protection area (RPA) boundaries for category C trees

How to use plan

More detailed guidance on each Site Guidance Note (SGN) can be found in a printed hard copy compilation of all the SGNs, issued to the Site Manager at the pre-commencement site meeting (**Note:** This should be retained on site throughout the duration of works). Additionally, an electronic pdf compilation of all the SGNs, was submitted with this drawing to the local planning authority and the client. Alternatively, a pdf of each SGN can be downloaded by:

- clicking the image links in the electronic pdf version of this plan;
- holding a mobile phone QR (Quick Response) code reader over the QR code in the paper version of this plan; or,
- visiting our website at <https://www.barrelltreecare.co.uk/resources/technical-guidance>

SGN 1 Monitoring tree protection  Always: - have a pre-commencement meeting with the tree consultant before development starts - use the tree consultant to regularly check that protection remains fit for purpose - use the tree consultant to supervise work in RPAs - keep a written record of supervision 	SGN 4 Pollution control  Always: keep toxic products away from RPAs 	SGN 8 Removing surfacing and structures in RPAs  Always: - have a pre-commencement meeting with the tree consultant before development starts - use the tree consultant to supervise work in RPAs - minimise damage to roots and disturbance to soil in RPAs 	SGN 11 Installing services in RPAs  Always: - use the tree consultant to supervise work in RPAs - select the least damaging option when installing services, so prioritise trenchless, over broken trench over continuous trench - hand-dig trenches if trenchless is not feasible 
SGN 2 Fencing protected trees  Always: - install protection before development starts - make sure protection is fit for purpose, i.e. it prevents damage to trees and soil - keep protection in place until there is no risk to trees - get written permission to move or remove any protection 	SGN 7 Excavating in RPAs  Always: - use the tree consultant to supervise work in RPAs - use hand tools to dig in RPAs - protect exposed roots from sunlight and drying out 	SGN 10 Installing structures in RPAs  Always: - use the tree consultant to supervise work in RPAs - hand-dig pile, pad, or post locations down to at least 60cm - protect RPAs from contamination from poured wet concrete 	SGN 12 Landscaping in RPAs  Always: - use the tree consultant to supervise work in RPAs - avoid raising ground levels within 1m of the trunks of retained trees 

Special precautions to be taken in accordance with SGNs 7 and 8 when removing existing outbuilding.

Existing scrub to be cleared and canopies of low quality trees within G5 to be reduced back to indicated pruning line.

Proposed building to be constructed using piled foundations that will reduce the need for extensive excavation within area of existing hard surfacing and compacted ground.

Existing surfacing to remain in place during the main phase of development (where appropriate) to serve as a robust form of ground protection.

Tree schedule

Tree No	Species	Category	RPA Radius	Tree Works
All retained trees & hedges				Carry out safety check and lift over site to 3-4m as necessary.
T1	Fruit	C	4.8	Prune to provide clearance as indicated on tree protection plan
G2	Fruit	C	3.0	-
T3	Sycamore	C	4.0	-
T4	Sycamore	C	3.0	-
G5	Cypress	C	4.8	Prune to provide clearance as indicated on tree protection plan
G7	Fruit	C	4.2	-
T8	Hazel	C	4.2	-
T9	Sycamore	C	4.5	-
T63	Horse chestnut	A	15.0	Prune to provide clearance as indicated on tree protection plan



0 Metres 5 10 15 20

Scale: 1:200 @ A2