

Condition 28 Programme

ID	Ref	Task Name	Duration	Start	Finish	Predecessors	Gantt Chart																																																																																																							
							2025				2026				2027				2028				2029				2030				2031				2032				2033				2034				2035																																																															
1		HTR - Wetlands Planting	1458 days	Tue 30/07/24	Mon 24/06/30		HTR - Wetlands Planting																																																																																																							
2		Key Dates & Activities	1420 days	Tue 30/07/24	Mon 29/04/30		Key Dates & Activities																																																																																																							
3		Wetlands - Primary Construction - Earthworks	48 days	Tue 30/07/24	Fri 04/10/24		Wetlands - Primary Construction - Earthworks																																																																																																							
4		Wetlands - Primary Construction - Structures	218 days	Tue 27/08/24	Wed 16/07/25		Wetlands - Primary Construction - Structures																																																																																																							
5		Wetlands Embankment Backfill Around Structures	94 days	Mon 03/03/25	Wed 16/07/25		Wetlands Embankment Backfill Around Structures																																																																																																							
6		Spillway Enkamat & Grass Seeding	80 days	Fri 21/03/25	Wed 16/07/25		Spillway Enkamat & Grass Seeding																																																																																																							
7		Hydroseeding - Temorary Earthworks Stabilisation	15 days	Thu 17/07/25	Wed 06/08/25	6,5,4,3	Hydroseeding - Temorary Earthworks Stabilisation																																																																																																							
8		Wetlands Retaining Structure - Ch0 - ch260	20 days	Mon 07/08/28	Mon 04/09/28	9SF-20 days	Wetlands Retaining Structure - Ch0 - ch260																																																																																																							
9		Fill reservoir: 1st Fill	115 days	Mon 02/10/28	Mon 19/03/29		Fill reservoir: 1st Fill																																																																																																							
10		Fill reservoir: 2nd Fill	142 days	Mon 01/10/29	Mon 29/04/30		Fill reservoir: 2nd Fill																																																																																																							
11		Planting Key Dates	200 days	Mon 03/09/29	Mon 24/06/30		Planting Key Dates																																																																																																							
12		Planting Start	0 days	Thu 01/11/29	Thu 01/11/29	32SS,10SS	Planting Start																																																																																																							
13		ROOTBALLED TREES - NOVEMBER TO APRIL.	120 days	Thu 01/11/29	Tue 30/04/30		ROOTBALLED TREES - NOVEMBER TO APRIL.																																																																																																							
14		CONIFERS/ EVERGREENS/ CONTAINERISED PLANTING - SEPTEMBER/ OCTOBER	43 days	Mon 03/09/29	Wed 31/10/29		CONIFERS/ EVERGREENS/ CONTAINERISED PLANTING - SEPTEMBER/ OCTOBER																																																																																																							
15		CONIFERS/ EVERGREENS/ CONTAINERISED PLANTING - APRIL/ MAY	41 days	Mon 01/04/30	Fri 31/05/30		CONIFERS/ EVERGREENS/ CONTAINERISED PLANTING - APRIL/ MAY																																																																																																							
16		DECIDUOUS SHRUBS - OCTOBER TO APRIL.	127 days	Fri 19/10/29	Fri 26/04/30		DECIDUOUS SHRUBS - OCTOBER TO APRIL.																																																																																																							
17		EVERGREEN SHRUBS - SEPTEMBER / OCTOBER	43 days	Mon 03/09/29	Wed 31/10/29		EVERGREEN SHRUBS - SEPTEMBER / OCTOBER																																																																																																							
18		EVERGREEN SHRUBS TO BE PLANTEDOR MARCH / MAY	62 days	Fri 01/03/30	Fri 31/05/30		EVERGREEN SHRUBS TO BE PLANTEDOR MARCH / MAY																																																																																																							
19		Planting Complete	0 days	Mon 24/06/30	Mon 24/06/30	88,28,63,52,82	Planting Complete																																																																																																							
20		Partial Seeding and Planting - Compartments 0 & 1	50 days	Fri 05/09/25	Thu 13/11/25		Partial Seeding and Planting - Compartments 0 & 1																																																																																																							
23		Partial Seeding and Planting - Compartments 2, 3, 4	50 days	Mon 06/09/27	Fri 12/11/27		Partial Seeding and Planting - Compartments 2, 3, 4																																																																																																							
27		Reed and Marginal Planting	57 days	Mon 01/04/30	Mon 24/06/30		Reed and Marginal Planting																																																																																																							
30		Wetlands: Woodland planting.	84 days	Thu 01/11/29	Thu 07/03/30		Wetlands: Woodland planting.																																																																																																							
31		Native Woodland Canopy / Specimens	18 days	Thu 01/11/29	Mon 26/11/29		Native Woodland Canopy / Specimens																																																																																																							
38		Native Woodland Understorey	66 days	Tue 27/11/29	Thu 07/03/30		Native Woodland Understorey																																																																																																							
53		Wetlands: Wet woodland planting.	37 days	Mon 01/04/30	Fri 24/05/30		Wetlands: Wet woodland planting.																																																																																																							
54		Native Wet Woodland	37 days	Mon 01/04/30	Fri 24/05/30		Native Wet Woodland																																																																																																							
64		Wetlands: Scrub regeneration planting.	158 days	Mon 03/09/29	Tue 23/04/30		Wetlands: Scrub regeneration planting.																																																																																																							
65		Native Scrub Mix	124 days	Fri 19/10/29	Tue 23/04/30		Native Scrub Mix																																																																																																							
83		Wetlands: Wet grassland.	67 days	Mon 03/09/29	Tue 04/12/29		Wetlands: Wet grassland.																																																																																																							
84		Native Rush & Sedge Plugs	67 days	Mon 03/09/29	Tue 04/12/29		Native Rush & Sedge Plugs																																																																																																							