

Free protection plan	Attention LPA Tree Officer - if you would like a 'to scale' printed version of this plan please contact us on 01425 651470 or email 'enquiries@barrelltreecare.co.uk'			
Location of trees, categorisation & protection/management proposals				
Long Copse Lane, Emsworth, Havant, Hampshire				
Barrell Plan Ref: 18083-8				



This drawing to be reproduced in colour only.
www.barrelltreecare.co.uk

Suds to be constructed with shallow scrape within RPAs carried out under Arboricultural supervision.



T2	Wentworth pine	A	10.8	-	
T3	Oak	A	14.4	-	
T4	Holm oak	C	7.2	-	
T5	Oak	B	14.4	-	
T6	Oak	U	8.4	-	
T7	Yew	C	3.0	-	

Tree protection plan

Location of trees, categorisation & protection/management proposals

Long Copse Lane, Emsworth, Havant, Hampshire

Barrell Plan Ref: 18083-8

b

barrell

TREE CONSULTANCY

Permission is granted to scale from this drawing for Local Authority Planning Approval purposes relating to tree protection measures only. Where applicable this drawing is to be read in conjunction with the arboricultural report. This drawing is the copyright of Barrell Tree Consultancy 2021. ©

This drawing is to be reproduced in colour only.

www.barrelltreecare.co.uk

W

Woodland area BS category A

TX

BS category A Trees of high quality

TX

BS category B Trees of moderate quality

TX

BS category C Trees of low quality

TX

BS category U Trees unsuitable for retention

TX

Trees to be felled

O

Estimated tree positions not included on original land survey and/or adjusted crown spreads

- - -

Protective barrier / fencing

/ / /

Construction exclusion zone (CEZ)

X X X

Footpath construction using a cellular confinement system within RPAs

O

Root protection area (RPA) boundaries for category A and B trees

O

Root protection area (RPA) boundaries for category C trees

Scale: 1:750 @ A0

Drawn: H.M.H. 2021

Checked: G.D. 2021

Date: 15/06/2021

For details of new tree planting refer to the landscape masterplan.

Suds to be constructed with shallow scrape within RPAs carried out under Arboricultural supervision.

SGN 1 Monitoring tree protection

Always:

have a pre-commencement meeting with the tree consultant before development starts

use the tree consultant to regularly check that protection remains fit for purpose

use the tree consultant to supervise

SGN 2 Fencing protected trees

Always:

install protection before development starts

make sure protection is fit for purpose, i.e. it prevents damage to trees and soil

keep protection in place until there is no risk to trees

SGN 3 Ground protection

Always:

install protection before development starts

make sure protection is fit for purpose, i.e. it prevents damage to trees and soil

keep protection in place until there is no risk to trees

Tree No

Species

Category

RPA Radius

Tree Works

All retained trees & hedges

Carry out safety check and lift over site to 3-4m as necessary.

T1

Oak

A

15.0

-

T2

Monterey pine

A

10.8

-

T3

Oak

A

14.4

-

T4

Horn oak

C

7.2

-

T5

Oak

B

14.4

-

T6

Oak

U

8.4

-

T7

Yew

C

3.0

-

T8

Beech

B

7.8

-

G9

Ash, sycamore

C

7.8

-

T10

Beech

C

5.4

-

T11

Oak

B

8.4

-

T12

Oak

C

6.6

-

T13

Hazel

C

15.0

-

T14

Oak

B

7.8

-

T15

Oak

B

9.0

-

T16

Spruce

C

4.2

-

T17

Oak

A

15.0

-

T18

Oak

U

9.6

-

G19

Ash, goat willow

C

3.6

-

T20

Oak

B

12.0

-

T21

Scots pine

C

4.8

-

T22

Scots pine

B

4.2

-

T23

Scots pine

B

7.8

-

T24

Oak

B

9.6

-

T25

Oak

C

6.6

-

T26

Oak

C

4.8

-

T27

Oak

B

6.6

-

T28

Monterey pine

A

14.4

-

T29

Oak

A

9.6

-

T30

Oak

A

10.8

-

T31

Oak

B

12.0

-

G32

Western red cedar

B

7.8

-

T33

Oak

B

10.8

-

T34

Oak

B

10.8

-

T35

Oak

B

9.6

-

T36

Oak

B

10.8

-

T37

Oak

B

12.0

-

T38

Scots pine

B

4.8

-

T39

Scots pine

B

6.0

-

T40

Scots pine

B

6.0

-

T41

Monterey pine

A

11.4

-

T42

Field maple

C

5.4

-

G43

Ash

C

3.6

-

T44

Oak

U

0.0

-

T45

Ash

C

4.2

-

T46

Ash

C

5.4

-

T47

Oak

B

7.8

-

T48

Ash

C

4.2

-

T49

Monterey pine

C

7.8

-

T50

Monterey pine

U

8.4

-

T51

Ash

C

3.6

-

T52

Oak

A

8.4

-

T53

Cypress

C

6.6

-

G54

Oak, sycamore, horn oak

C

5.4

-

G55

Ash, sycamore, thorn

C

7.2

-

T56

Oak

A

14.4

-

T57

Scots pine

B

7.8

-

T58

Oak

A

10.8

-

G59

Elm, oak, ash

C

5.4

-

T60

Oak

B

12.0

-

G61

Oak

B

9.6

-

T62

Oak

B

9.6

-

T63

Oak

B

13.2

-

T64

Oak

B

6.0

-

T65

Eucalyptus

B

7.2

-

G66

Lombardy poplar

C

8.4

-

T67

Oak

A

10.2

-

T68

Oak

B

8.4

-

T69

Oak

B

8.4

-

T70

Oak

A

11.4

-

G71

Oak

B

10.2

-

T72

Oak

B

14.4

-

T73

Oak

U

8.4

Fell for management

T74

Oak

B

7.2

-

H75

Thorn, bramble

C

4.2

Fell (Parts for access points)

T76

Oak

C

3.0

-

T77

Oak

B

6.0

-

T78

Oak

C

10.8

-

G79

Oak

A

14.4

-

T80

Oak

A

8.4

-

T81

Oak

A

15.0

-

T82

Goat willow

C

3.6

-

T83

Oak

A

12.0

-

W84

Oak, ash, hazel

A

15.0

-

T85

Oak

A

15.0

-</

SGN 4 Pollution control		SGN 5 Site cranes & piling rigs		SGN 7 Excavating in RPAs		SGN 9 Installing/upgrading surfacing in RPAs		SGN 11 Installing services in RPAs		SGN 12 Landscaping in RPAs		How to use plan	
	Always: ✓ keep toxic products away from RPAs		Always: ✓ use the tree consultant to supervise work with cranes and piling rigs in RPAs		Always: ✓ use the tree consultant to supervise work in RPAs ✓ select the least damaging option when installing services, so prioritise trenchless, over broken trench over continuous trench ✓ protect exposed roots from sunlight and drying out		Always: ✓ use the tree consultant to supervise work in RPAs ✓ avoid raising ground levels within 1m of the trunks of retained trees ✓ hand-dig trenches if trenchless is not feasible		Always: ✓ use the tree consultant to supervise work in RPAs ✓ avoid raising ground levels within 1m of the trunks of retained trees		Always: ✓ use the tree consultant to supervise work in RPAs ✓ avoid raising ground levels within 1m of the trunks of retained trees	More detailed guidance on each Site Guidance Note (SGN) can be found in a printed hard copy compilation of all the SGNs, <i>Manual for Managing Trees on Development Sites</i> version 2.1, issued to the Site Manager at the pre-commencement site meeting. (Note: This should be retained on site throughout the duration of works). Additionally, an electronic pdf compilation of all the SGNs, was submitted with this drawing to the local planning authority and the client. Alternatively, a pdf of each SGN can be downloaded by: 1. clicking the image links in the electronic pdf version of this plan; 2. holding a mobile phone QR (Quick Response) code reader over the QR code in the paper version of this plan; or 3. visiting our website at https://www.barrelltreecare.co.uk/resources/technical-guidance	