

SCHEDULE (all detail if applicable to this drawing)

- TREE PROTECTION FENCING
- EXISTING TREES RETAINED (surveyed-accurate canopies)
- EXISTING TREES TO BE REMOVED (surveyed-accurate canopies)
- CANOPIES ARE NOT DEPICTED FOR FELL CATEGORY TREES.
- ROOT PROTECTION AREA WITH RADIUS
- ina INACCESSIBLE

ARBORICULTURAL DATA FOR THE CALCULATION OF ROOT PROTECTION AREAS AND CANOPIES HAS BEEN TAKEN FROM A SURVEY PRODUCED BY THIS PRACTICE. THIS SURVEY WAS ORIGINALLY TAKEN UNDER BS5837:2006 BUT WHERE NECESSARY THE INFORMATION HAS BEEN RETAKEN OR RE-CALCULATED TO ACCORD WITH BS5837:2012. ROOT PROTECTION AREAS ARE DEPICTED AS REGULAR CIRCLES, BUT THE EXACT SHAPE MAY BE MODIFIED BY LOCAL SITE CONDITIONS SUCH AS BUILDINGS, DRIVES AND EARTHWORKS.

SPECIAL MEASURES

AREA OF NO-DIG CONSTRUCTION USING A THREE DIMENSIONAL CELLULAR CONFINEMENT SYSTEM. WE RECOMMEND THE USE OF CELLWEB TRIP™ OR SIMILAR AS A CELLULAR CONFINEMENT SYSTEM FOR NO-DIG SITUATIONS. THE SITE IS CONSIDERED EMINENTLY SUITABLE FOR NO DIG CONSTRUCTION DUE TO THE LEVEL NATURE OF THE TOPOGRAPHY. CELLWEB IS PRODUCED BY: GEOSYNTHETICS LIMITED 01455 617139. WWW.GEOSYN.CO.UK.

GEOSYNTHETICS WILL PRODUCE A SITE SPECIFIC METHOD STATEMENT INCLUDING A FULL SPECIFICATION.

PRIOR TO INSTALLATION OF THE NO DIG SOLUTION, THE AREA IS TO BE PROTECTED BY HEAVY DUTY SPECIAL SURFACE PROTECTION FOR CONSTRUCTION VEHICULAR ACCESS DURING THE DEMOLITION AND CONSTRUCTION PROCESS SUCH AS EYE TRAWWAY OR SIMILAR GROUND PROTECTION SYSTEM.

AREA OF EXISTING SURFACE OR STRUCTURES TO BE REMOVED FROM WITHIN ROOT PROTECTION AREAS IN ACCORDANCE WITH THE METHOD STATEMENT AND TIMING OF WORKS

AREA OF SPECIAL SURFACE PROTECTION FOR PEDESTRIAN ACCESS OVER RPAs DURING CONSTRUCTION IN ACCORDANCE WITH BS5837:2012 PARAGRAPH 6.2.3.3.a. - i.e A SINGLE LAYER OF SCAFFOLD BOARDS ON TOP OF A 100mm DEPTH OF WOODCHIP LAID ONTO A GEOTEXTILE MEMBRANE.

REPLACEMENT TREE PLANTING:
 PYRUS CALLERIANA CHANTICLEER
 CONTAINER GROWN 12/14cm GIRTH
 HEAVY STANDARD - 3 to 3.5m HIGH.

TREE PROTECTION FENCING

EXISTING TREES RETAINED (surveyed-accurate canopies)

EXISTING TREES TO BE REMOVED (surveyed-accurate canopies)

CANOPIES ARE NOT DEPICTED FOR FELL CATEGORY TREES.

ROOT PROTECTION AREA WITH RADIUS

ina

INACCESSIBLE

A diagram consisting of a circle with a double line. Inside the circle, there is a label r_1^+ .

THE REMOVAL OF
BY AN ECOLOGIST.

This drawing illustrates the site for Arboricultural purposes only.
For all other details such as setting out and the position of existing structures and other features, the relevant drawing should be consulted.

Rev A Nov 2013: Revised to accord with amended layout and comments from LPA Tree Officer.

- It is proposed that static fence fencing is used to protect trees within the development area in accordance with BS 5837.
- 3000 x 2000mm galvanised steel fence panels to be used.
- All panels to be secured to 3000mm long steel scaffolding tubes using 40p fence clips per joint. All clips to be secured tightly to avoid movement and reduce potential for distraction or theft.
- 3000mm scaffolding tubes are to be driven into the ground to a depth in accordance with BS 5837.
- Where present felled trees must be removed by hand dig ONLY.
- No heavy plant machinery will be used during the erection of the tree protection fencing to ensure the safety of the trees and associated root zones.
- Once erected these zones must not be violated, except when carrying out hand dig works as specified in the Tree protected area - Working Method Statement.

Consultants

DESIGN, CONSULTANCY, ARBORICULTURE AND ECO

AND ECOLOGICAL SURVEYS

PEAK QUALITY HOMES


53 HART PLAIN AVENUE,
COWPLAIN, HANTS.

TREE PROTECTION

SCALE 1:200	DATE 27/03/13
-------------	---------------

NUMBER	REVISION	DRAWN
BLC130148	B	JAG

Copyright reserved. All dimensions to be checked on site not scaled from drawing.



relevant Health & Safety standards and Statutory Law. Prior to commencement of works the Aboriginal Contractor must submit written proof of appropriate and valid public liability insurance, along with a full working method statement and risk assessment.

invited to attend site if the Officer so desires,

Consultant will visit site at a frequency to be agreed with the LPA to inspect the Tree Protection Fencing.

area is to become soft landscape, topsoil will be spread by hand using wheel barrows to transport the soil over the area.

During demolition and construction none of the following must be breached at any time:

handed to the Site Manager. All works involving digging below ground level for the erection of the protective fencing must not cause any damage to existing tree roots.

removal must be agreed with the Arboricultural Consultant or Planning Authority Tree Officer prior to carrying them out.

No materials, equipment or plant machinery will be stored within the protected area.


No fires are to be lit within the protected area, or within 25m of existing trees.

The protected area is not to be used as a working area, no materials are to be mixed or partially constructed in this area

Landscape Consultants Method Statement which formed part of the impact assessment for this development.

Signage will be attached to the fencing stating "Tree & Landscape Protection Fencing - DO NOT move or dismantle for any reason."

reported to the Main Contractor who will make repairs to the fencing immediately and consult a qualified Arboriculturalist if trees are inadvertently damaged.



TREE PROTECTION FENCING.

USE FIGURED DIMENSIONS ONLY - DO NOT SCALE FROM THIS DRAWING

NOT TO SCALE