

Construction Traffic Route to site

This must be included in all
Tender documents

Legend:

-  Traffic Route for delivery vehicles and contractors leaving Site.
-  Traffic route for delivery vehicles and contractors leaving site.

All delivery vehicle delivering to site will be managed strictly in accordance with R.G Group Guidelines.

All contractor parking will be on site





Report updated 30/01/2012

Copyright The R.G group

Transportation to and from site

By road

1. Continue onto **A3(M)** (signs for Portsmouth)
2. At junction 3, exit toward **Purbrook**
3. At the roundabout, take the **3rd** exit onto **Hulbert Rd/B2150** heading to **Waterlooville** Go through 1 roundabout
4. At the roundabout, take the **1st** exit onto **Maurepas Way/A3** Continue to follow A3
5. At the roundabout, take the **2nd** exit onto **Hambledon Rd/B2150**
6. At the roundabout, take the **4th** exit and stay on **Hambledon Rd/B2150**
7. Turn left onto **Aston Rd**
8. Take the 2nd right onto **Hambledon Rd**
9. Take the 1st left onto **Aysgarth Rd**
Destination will be on the left



Buildings to be Demolished




1 – Printers (Sprint Print)

2 – Warehouse 1 (Joinery Works)

3 – Warehouse 2 (Caetano)

Site Setup for Demolition Works



Wk -18 to -16 Site Setup

-  2.4m Hoarding
-  Vehicle access gates
-  Proposed demolition contractor compound
-  Wheel wash facility
-  Goods In

Asbestos Removal



Wk -18
Service Diversions
Complete

All HV/LV/Gas/Water
supplies terminated from
site

Wk -18 to -12
Asbestos removal from
buildings

 Sprint Print building
asbestos removal

 Joinery building asbestos
removal

 Caetano building asbestos
removal

Demolition Works



Wk -18 to -16
Soft strip buildings

Wk -16 to -15
Demolish Sprint Print building

Wk -15 to -13
Demolish Joinery building

Wk -13 to -10
Demolish Caetano building