



VALE SOUTHERN C O N S T R U C T I O N

Whitsbury Road Women's Refuge

Whitsbury Road, Havant PO9 5SP



Construction Environmental Management Plan

Contents

1.0 Introduction	3
2.0 The Aim of this Document	3
3.0 Construction Start/Completion Dates	4
4.0 Proposed hours in which vehicles will arrive and depart	4
5.0 Access arrangements for Vehicles	4
6.0 Proposed routes for Vehicles attending site.....	4
7.0 Size of Vehicles	4
8.0 Access drawing for manoeuvres into the site.....	5
9.0 Control of dirt and dust on the public highway	5
10.0 Storage and Security	5
11.0 Managing Impacts of Construction Activity.....	6
11.1 Noise and Pollution Control Measures	6
11.2 Dirt and Dust during Construction	6
11.3 Ecology	7
11.4 Targeting zero non-hazardous waste to landfill.....	7
12.0 Energy usage	7
13.0 Fuel consumption	7
14.0 Waste Management	8
15.0 Further information	8
16.0 Appendices.....	8

1.0 Introduction

This construction environment management plan (CEMP) has been prepared to support the planning application APP/24/00096.

The purpose of this document is to outline how the Main Contractor and sub contractors will manage and where practical minimise the impact of the development's construction upon the sites surroundings. Vale Southern Construction is committed to achieving high environmental standards and working closely with the local community and other parties throughout the development period.

2.0 The Aim of this Document

This document covers the methodology principles for the handling and monitoring for all elements of the project that will could have any environmental impact during the build of the new care facility. This document will outline our proposed methodology for the environmental logistics and waste operations that will take place on site ensuring the safe working conditions for the contractors on site and the neighbouring areas both residential and commercial.

The purpose of the CEMP is to manage and mitigate potential impacts of the construction process on the following sensitive receptors surrounding the site:

- Air, noise and vibration impacts on residential properties along Whitsbury Road and surrounding areas.
- Minimising dust and sediment impact on surrounding properties.
- Containing debris and mud within the site boundary for the benefit of surrounding highways.

3.0 Construction Start/Completion Dates

Main Contract Works

- Commence: November 2025
- Completion: September 2026

4.0 Proposed hours in which vehicles will arrive and depart

In general the hours in which vehicles will arrive and depart will coincide with site hours which are 8.00am to 5.30pm in the evening, weekends 8.00am to 12.30pm. However there will be occasions when heavy/wide loads will need to be delivered and removed from site outside of these hours. Such deliveries would have a site manager would be in attendance at all times.

5.0 Access arrangements for Vehicles

The roads around site will be covered by a 30 MPH speed limit, however, it may be prudent to restrict the speed of visiting contractor and supply chain vehicles to a much lower speed. All vehicles arranged for any reason by the Principal Contractors must adhere to a safe speed limit.

Owing to the residential environment around the works, we have developed a traffic management plan. This would be accompanied by a marked-up drawing, to clearly show vehicle entry and delivery route, pedestrian means of access and egress to the site, routes and methods for removal of waste from the internal site areas, pedestrian segregations around site. Signage will be required to prevent unauthorised access for vehicles and any gates are to remain closed during construction works with suitable contact numbers for those with legitimate reason to access. Access needs to be maintained at all times for emergency vehicles.

All construction vehicles needing to reverse around the site should be guided by a trained vehicle Marshal at ALL times.

Parking will be on adjacent public roads, but we will endeavour to limit vehicle parking in Whitsbury Road. There will be no parking on site, so all operatives and visitors will be encouraged to park in Prospect Lane.

6.0 Proposed routes for Vehicles attending site

Details of agreed access/egress routes will be issued to all our suppliers and subcontractors. This will be policed as far as practical, but it must be recognised that we have no jurisdiction over the vehicles once they have left our site.

Preferred route into Whitsbury Road would be off B2149 and onto Forestside Avenue or Prospect Lane into Whitsbury Road.

Refer to our appendices for further information

7.0 Size of Vehicles

Numerous types of delivery vehicles will be used to bring materials to and from the site. These include:

- Skip lorries. These will include roll on/roll off skips (approx. size 7.5m long and 2.4m wide) and standard 8-yard skips for waste (approx. size 7m long and 2.4m wide).
- Ready mix concrete lorries. (approx. size 8.25m long and 2.45m wide).
- Flat bed delivery vehicles for the delivery of various materials including scaffolding, steelwork, reinforcement, bricks/blocks, timber, roofing materials, plaster, joinery etc. (approx. size 8.5m long and 2.45m wide).
- We will try to avoid any deliveries that require articulated lorries.
- Mobile cranes

8.0 Access drawing for manoeuvres into the site

Please refer to our appendices

9.0 Control of dirt and dust on the public highway

Mud and debris on the road is one of the main environmental nuisance and safety problems arising from construction sites. Vale Southern will make provision to minimise this problem by leaving as much of the existing concrete slab in place until the last moment before removal.

Wheel Cleaning Methodology

In the early stages of the project when ground works are being carried out, wheel washers will be used to wash down all vehicles that enter/leave the construction site.

Maintaining Public Roads/Paths

We will also make provision for cleaning of the road if required by an approved road sweeper. We will insist on all muck away lorry's be fully sheeted to minimise the risk of any mud over-spilling onto the highway.

We will consider spraying a fine spray to suppress dust on the following:

- Structures and building during demolition.
 - Unpaved areas that are subject to traffic or wind.
 - Sand, spoil and aggregate stockpiles.
 - During loading/unloading of dust generating materials.

10.0 Storage and Security

Areas for the Storage of Plant and Materials used during Construction

Secure, hard-standing space has been designated near and around loading and unloading areas for the initial storage of plant and materials.

Security fencing has been placed around the border of the site during the full duration of construction works. This is being monitored and maintained on a regular basis to ensure a safe working environment and prevent risk to the general public.

Additional fencing will be erected and taken down around hazardous or restricted areas of the site as required.

11.0 Managing Impacts of Construction Activity

We will continue to maintain a close relationship with the appointed Environmental Health officer and will inform them of any exceptional circumstances in which construction activity may surpass agreed levels or restrictions, well in advance.

11.1 Noise and Pollution Control Measures

Noise levels will be controlled with regard to active, relevant legislation including the Control of Pollution Act 1974 and the Environmental Protection Act 1990, to the Environmental Health Officer's satisfaction. Best practice will be adopted by the contractor, in particular by adhering to the BSI Code of Practice for Noise and Vibration Control on Construction and Open Sites. Points of reference include:

- Provision of lined and sealed acoustic covers for equipment.
- Turning of plant and equipment when not in use.
- All plant being intermittently used shall be throttled back to the minimum at every opportunity.
- All management and supervisors will be issued with communication radios to prevent the need to shout instructions on site
- Ensuring good public relations with the occupants of the local area via our monthly newsletter and regular stakeholder meetings.

11.2 Dirt and Dust during Construction

A formal Construction Code of Practice (CCOP) will be produced so that air quality is not negatively impacted or contaminated as a result of development activities and that sub-contractors adhere to best practice to prevent air borne contamination. Vale will continue to provide road cleaning equipment to remove dirt, mud or dust dropped or accumulating on the haulage or site roads to ensure public highways

remain unaffected.

11.3 Ecology

Construction activity will be controlled in a way which mitigates damage or destruction to the ecology of the area, and enabling the implementation of the ecological enhancement scheme of the completion of the construction works.

11.4 Targeting zero non-hazardous waste to landfill

As part of our environmental approach we seek to source materials from local companies, provided that specification requirements and costs are met.

Initiatives to reduce waste streams will include as far as practically possible:

- Minimising raw material waste through analysing design and construction techniques where possible
- Making a commitment to develop waste minimisation opportunities by maintaining a role in the management of the supply chain during construction.
- Liaison with suppliers through the off-site consolidation centre to enable packaging material to be sent back for reuse, the use of off-cuts where possible and the recycling of off-cut material by the supplier
- Engaging subcontractors in the process of maximising the use of recycled aggregates hard-core and alternative cements according to application;
- Optimising reverse logistics in liaison with the Logistics Partner for vehicles delivering from the off-site consolidation centre.

Vale Southern will require its contractors to maintain a duty of care at all times to ensure that waste generated during the construction period is handled in accordance with the relevant legislation governing its storage, transfer, treatment and disposal.

12.0 Energy usage

Where practicable, we seek to source green energy providers for the construction phase. Meters will be supplied for the site enabling energy consumption levels to be monitored.

13.0 Fuel consumption

We strive to procure local contractors for the project therefore minimising transport costs and impact on the local environment.

14.0 Waste Management

Our approach to the treatment of waste is to employ a specialist waste management contractor as a trade package. This contractor is responsible for:

- Ensuring the site is kept clean and safe.
- The collection of waste from a central point.
- Segregation of waste on site.

As the principal contractor we will ensure that all access routes, fire escapes and staircases are swept and kept clear of debris on a regular basis to maintain high standards of health and safety on the project. All general areas of the project will be swept clean on a weekly basis. There will be a constant labour team throughout the project managed by Vale Southern to ensure all these areas are made a priority.

Sub-contractors will be responsible for removing waste emanating from their works to a central point on site.

15.0 Further information

Once works have started on site, site reports, regular surveys, site waste management plan (SWMP), weekly safety inspection report and noise records will be produced.

16.0 Appendices