

Collins and Associates
2 Silvercliffe Gardens, New Barnet Hertfordshire, EN4 9QT
Mobile: 07956 381 318 E: structeng@gmail.com

LR241 20200203 ltr 2LPA

241 LONDON ROAD, DL8 8DD

METHOD STATEMENT

The following method is prepared for planning any contractual purpose:-

- Clear site and set out the proposed mobile home
- Complete drainage and laying in utilities started
- Construct supporting bases for the 6x3 bearers
- Lay round bearers for both sections and bolt up
- Install dolly wheels and jacks to carry when moving.
- Take delivery from carpentry shop: front, rear, side's partitions etc
- Erect sides and ends bolting all down
- Install header/ring beam to tie together
- Take delivery of half roof trusses
- Install roof trusses bolted onto ring beam
- Clad roof with plywood and Tyvek and batten and light weight tiling panels.
- Lay further layer of Tyvek and batten from side to side
- Install uPVC windows, doors, fascias etc
- External clad walling with Tyvek ply and micro render
- Install floor insulation and under floor heating
- Fix skirt infill to perimeter walling
- Connect up utilities and drainage
- Install wiring, lighting and power and electrics appliances etc
- Insulate between and below ceiling and foil seal
- Overlay wall insulation internally and foil seal
- Plaster-board ceilings and walls and skim plaster
- Fit out fully internally and decorate

Collins and Associates