

Havant Incinerator Site Redevelopment

Construction Phasing Plan for the development of the new HWRC and salt barns

Response to Planning Development Control query

The construction contract for the new Havant HWRC site will proceed as follows:

- Construction work starts in March 2012
- The new HWRC is constructed whilst the existing site continues to provide it's current service
- The new HWRC and access road is completed
- The site furniture for the new HWRC is installed
- The existing HWRC site is closed on the same day the new site opens to the public so ensuring a continuous HWRC service for the duration of the redevelopment
- The existing HWRC site is demolished and the new salt barn compound is completed on it's footprint
- Construction work is complete in November 2012