



23 Staunton Avenue  
Hayling Island  
Hampshire  
PO11 0EN

Tel: 07712185016  
02392 420585

Jason@britesparxinstallations.co.uk

## ELECTRICAL & GENERAL BUILDING CONTRACTORS

Mrs Katharine Mayrs  
7 St Mary's Road  
Hayling Island  
Hampshire  
PO11 9BY

21/09/2023

# **Method Statement for Garden Building Foundations**

### **Scope of Works**

To provide a stable foundation for a timber framed garden building to sit on.

### **Statement**

The site will be marked out with positions of the concrete padstones.

Each padstone area will be hand dug to a depth of 200mm and will be 600mm x 600mm wide, with a 2 M centre between each pad.

18mm shuttering ply will be used to construct a frame for each padstone, to a height approx. 100mm above ground level.

Each padstone will have a metal cage made of 10mm re-bar, placed inside the shuttering box and sat on the bottom of the dig.

The padstones will then be poured with foundation grade concrete and left to cure.

Once cured the shuttering ply will be removed, and the padstones will have 7N concrete blocks laid on top to reach the desired height.

These will then have a layer of DPM over the top for the timber frame to sit on.

Should you have any queries, or require further information, please do not hesitate to contact me on 07712185016

Kind Regards  
Jason Dancer

