

Lime work

Details provided by Applicant;

Method Statement for the Lime Render panels in the dining room (GF5 – south wall).

Lime use is 3.5 Natural Lime.

Natural washed sand

Mix is a 4:1 ratio. 4 parts sand, 1 part lime.

Mix has added horse hair.

3 base coat application.

1st coat - Scratch coat 5mm thick. Wet down substrate before applying scratch coat.

2nd coat - 5mm thick. Wet down scratch coat prior to application.

3rd coat - 5mm thick. Wet down scratch coat prior to application.

Final top coat

3mm final top coat using a 1:1 mix Lime to Kiln dried sand. Wet down prior to application.

Method Statement for Waddle and Daub in first floor bedroom (FF11)

Spec of Daub sent previously (purchased from Ty-Mawr)

2 Coats, 7~10mm thick each coat.

Wet down lathes prior to each application of Daub

Final Lime render coat of 1:1 mix Lime and kiln dried sand.

Attic North (A5 and A6)

Same as Dining Room GF5

Lime render standard mix, 3 base + 1 final.

4 : 1 mix

Same as dining room.