

Tree protection plan
Location of trees, categorisation & protection/management proposals for Berewood, land adjacent to London Road, southern access roundabout, Waterloooville

Barrell Plan Ref: 16072-BT9

Provided Plan Refs: X_SA_TOPO.dwg & GTWVILLE_SA/SK/33



Permission is granted to scale from this drawing for Local Authority Planning Approval purposes relating to tree protection measures only. Where applicable this drawing is to be read in conjunction with the arboricultural report. This drawing is the copyright of Barrell Tree Consultancy 2019. ©

This drawing to be reproduced in colour only.
www.barrelltreecare.co.uk

TX

BS category B

Trees of moderate quality

TX

BS category C

Trees of low quality

TX

BS category U

Trees unsuitable for retention

TX

Trees to be removed

Proposed layout

Estimated tree positions not included on original land survey and/or adjusted crown spreads

Protective barrier/fencing

Construction exclusion zone (CEZ)

Precautionary areas for special new surfacing

Root protection area (RPA) boundaries for category B trees

Root protection area (RPA) boundaries for category C trees

Tree TPO outline

SGN 1 Monitoring tree protection

Always:

- ✓ have a pre-commencement meeting with the tree consultant before development starts
- ✓ use the tree consultant to regularly check that protection remains fit for purpose
- ✓ use the tree consultant to supervise work in RPAs
- ✓ keep a written record of supervision

SGN 4 Pollution control

Always:

- ✓ keep toxic products away from RPAs

SGN 9 Installing/upgrading surfacing in RPAs

Always:

- ✓ use the tree consultant to supervise work in RPAs
- ✓ minimise damage to roots and disturbance to soil in RPAs
- ✓ minimise excavation when installing or upgrading surfacing in RPAs

SGN 2 Fencing protected trees

Always:

- ✓ install protection before development starts
- ✓ make sure protection is fit for purpose, i.e. it prevents damage to trees and soil
- ✓ keep protection in place until there is no risk to trees
- ✓ get written permission to move or remove any protection

SGN 7 Excavating in RPAs

Always:

- ✓ use the tree consultant to supervise work in RPAs
- ✓ use hand tools to dig in RPAs
- ✓ protect exposed roots from sunlight and drying out

How to use plan

More detailed guidance on each Site Guidance Note (SGN) can be found in a printed hard copy compilation of all the SGNs, issued to the Site Manager at the pre-commencement site meeting (**Note:** This should be retained on site throughout the duration of works). Additionally, an electronic pdf compilation of all the SGNs, was submitted with this drawing to the local planning authority and the client. Alternatively, a pdf of each SGN can be downloaded by:

1. clicking the image links in the electronic pdf version of this plan;
2. holding a mobile phone QR (Quick Response) code reader over the QR code in the paper version of this plan; or,
3. visiting our website at <https://www.barrelltreecare.co.uk/resources/technical-guidance>

Tree schedule

Tree No	Species	Category	RPA Radius	Tree Works
All retained trees & hedges				Carry out safety check and lift over site to 3-4m as necessary.
T1	Ash	B	6.0	Fell
T2	Ash	C	3.6	Fell
T3	Ash	C	3.6	Fell
T4	Ash	C	6.0	Fell
G5	Ash	C	7.2	-
T6	Horse chestnut	B	12.0	-
G7	Goat willow	C	9.6	Fell
G8	Ash, thorn	C	7.2	-
T9	Horse chestnut	C	4.8	-
T10	Ash	C	15.0	-
H11	Thorn	C	3.6	-
T12	Yew	C	4.2	-
T13	Ash	C	7.2	-
T14	Douglas fir	C	7.8	-
G15	Goat willow	C	7.2	Fell
T16	Ash	B	6.6	Fell
T17	Willow	C	7.8	-
T18	Willow	C	9.6	-
T19	Sycamore	B	8.4	-
G20	Willow, ash	C	4.8	Fell (Part)
T21	Sycamore	C	9.6	-
T22	Poplar	U	0.0	Fell
T23	Poplar	C	9.0	Fell
T24	Poplar	C	10.8	Fell
T25	Norway maple	C	6.0	Fell
T26	Poplar	C	10.8	Fell
T27	Poplar	C	10.8	Fell
T28	Poplar	U	9.6	Fell
T29	Poplar	U	8.4	Fell
T30	Poplar	U	10.8	Fell
T31	Poplar	U	10.8	Fell
T32	Sycamore	C	7.2	Fell
T33	Poplar	C	9.0	Fell
G34	Ash, thorn	C	5.4	Fell
G35	Goat willow, ash	C	12.0	-
T36	Oak	B	7.2	-
T37	Oak	B	8.4	Fell
G38	Thorn, sycamore	C	5.4	Fell
T39	Ash	C	10.8	Fell
G40	Thorn, ash	C	4.2	Fell
T41	Oak	B	6.6	Fell
G42	Goat Willow	C	7.2	Fell (Part)
G43	Goat Willow	C	7.2	Fell
G44	Ash	C	12.0	Fell
T45	Oak	B	10.8	Fell
T46	Oak	B	9.0	Fell
T47	Oak	B	6.6	Fell
T48	Oak	B	4.8	Fell
T49	Oak	C	6.0	-
T50	Lime	U	7.2	Fell
T51	Oak	B	7.2	Fell
T52	Oak	B	6.6	Fell
T53	Oak	B	6.6	-
G54	Sycamore, ash	B	5.4	Fell (Part)

For proposed new tree planting and landscaping refer to the Landscape Masterplan.