

Tree Work schedule - Northshore, 40 Sinah Lane

Ref. number	Species name	Protection status	comments	work
1	Lawson Cypress		Off-site	Removal
2	Sweet Chestnut	TPO - 807 T19	Tree is causing damage to wall, it has previously been pruned hard. The tree is next to a nice Silver Birch	Removal
			The stump is close to the wall, we would therefore remove the bulk of the stump. However, will not get right up to wall	Stump grinding
3	Birch			
4	Birch			
5	Willow	TPO	Low value tree central to the site, of limited value. Clear signs of previous heavy pollarding, decay pockets in crown structure.	Remove and replacement planting
				Stump grinding
6	Raywood Ash	No		
7	Norway Maple	No	Remove	
8	Norway Maple	No	Remove	
9	Lawson Cypress	TPO - Group	1 group, including trees listed as 9, 10 & 25. The group has meant that all trees have poor and linked form. The conifers have outgrown their previously managed size and therefore no longer add to the landscape of the garden. The aim for removal, would be allow space for the Oak (11) behind to grow and allow for replanting.	Removal
				Stump grinding
10	Macrocarpa	TPO - Group	See comments under 9	Removal
				Stump grinding
11	Oak	No	Minor crown pruning following the removal of 9 & 10 group.	1-2m reduction on limbs as needed to improve canopy shape
12	Oak	TPO - Group		No work at this time.
13	Macrocarpa	TPO	snapped branch	Prune out snapped branches over garden

14	Lawson Cypress	TPO group	As with group 9 & 10. They have completely out-grown there managed size.	Possible removal
				Stump grinding
15	Chestnut	No	No work	
16	Box Elder	No	No work	
17	Maple	No	No work	
18	Locust	No	No work	
19	Maple	No	No work	
20	Holm Oak	No	No work	
21	Oak	No	No work	
22	Birch	Possible	No work	
23	Raywood Ash	No	Remove	
24	Birch	Possible	No work	
25	Pine	TPO	See comments under 9. The tree has very poor form, completely one-sided due to the spread from the conifers - 9 & 10.	Removal, with replacement in the garden.
				Stump grinding
				TOTAL: