



APPENDIX A

THERE MUST BE NO EXCAVATION WITHIN THE ROOT PROTECTION AREA OF T58. THE BERM MUST BE RE-PROFILED TO ACCOMMODATE THE RPA, OR IF NECESSARY A RETAINING WALL CAN BE CONSTRUCTED OUTSIDE THE RPA TO SUPPORT THE SOIL TO THE BACK OF THE NEW BUILDING.

Enhancements to existing footpath (resurface increase width)

PROPOSED IMPROVEMENTS TO THE EXISTING FOOTPATH MUST BE CARRIED OUT WITHOUT ANY EXCAVATION WITHIN ROOT PROTECTION AREAS. ALL NEW SURFACING MUST BE PERMEABLE.

TEMPORARY GROUND PROTECTION MUST BE INSTALLED OVER ROOT PROTECTION AREAS FOLLOWING REMOVAL OF EXISTING HARD SURFACING, AS SPECIFIED IN THE ARBORICULTURAL METHOD STATEMENT.

Key

- Category U
- Category A
- Category B
- Category C
- Crown spread: retained trees
- Trees For Removal
- Root Protection Area
- Tree Protection Fence
- D/G location: demolition/ground work
- C location: construction
- Ground Protection Area: existing hard surface

SJ Stephens Associates
 Savernake Barn, Stokke Common
 Great Bedwyn
 Marlborough
 Wiltshire SN8 3LL
 01672 871862
 www.sjstephens.co.uk

JOB TITLE
 LANGSTONE TECHNOLOGY PARK

DRAWING TITLE
 TREE PROTECTION PLAN

DRAWING NUMBER
 1746-02.1

REV

REVISIONS

SCALE 1:500atA1	DATE DEC 21	DRAWN BY CF
--------------------	----------------	----------------