

APPLICATION FOR APPROVAL OF DETAILS RESERVED BY CONDITION
PURBROOK PARK SCHOOL SPORTS FIELD WORKS

Planning Application No. APP/14/00464

CONTRACTORS PROPOSALS RELATING TO CONDITIONS 7, 8, 9, 11 and 12.

Condition 7

Parking by contractors vehicles during the construction of the multi-use games area (MUGA) will be on the MUGA. On completion of the MUGA and should we still be on site, contractors are to park in the compound the location of which is shown on the Compound Plan Drawing attached. It is not envisage having any more than 4 vehicles on site at any one time. Under no circumstances will there be any contractors vehicles parked on The Dale.

Delivery vehicles will be given clear instructions of the site entrance/exit and will be required to call ahead to inform Scandor of their time of arrival so that a banksman can meet them at the entrance and escort them on and off the schools premises and onto site.

Details of the Contractor's access and compound area are shown on Scandor's Traffic Plan Drawing attached and in their Health and Safety Plan also attached.

Condition 8

Materials for the reconstruction of the multi-use games area (MUGA) will be delivered directly to the MUGA and stored on the MUGA.

Materials for the construction of the two natural grass pitches will be off loaded in the compound.

See additional details as above.

Condition 9

All drivers and the site foreman will be responsible for ensuring that there will be no deposition of nearby roads of mud and spoil from vehicles leaving the site. The banksman, who will accompany each vehicle onto site will also check the condition of the vehicles tyre prior to it leaving the schools premises.

A power washer with adequate hoses will be situated at the site exit for cleaning of the wheels.

On occasions where there is a concentrated number of vehicle movements, such as the delivery of stone sub base for the multi-use games area, and the ground conditions dictate, a road sweeper will be hired to ensure the nearby roads are kept free from mud and spoil.

Cont.

Condition 11: The Contractor will take all necessary measures to suppress any dust arising from the works, in accordance with the information shown in the Scandor Health and Safety Plan for the works, as attached.

A water bowser fitted with a sprinkler will be on site so that, during dry periods, the bowser can be towed behind a tractor or dumper with the taps open in order to water down the site and keep dust levels to a minimum.

Any equipment that may create dust during its operation will be fitted with a water bottle and hose that will act as a dust suppressant.

Condition 12: All site traffic will be directed to and from the A3 via The Dales as shown on Traffic Plan Drawing 2.

Construction traffic will enter and leave the site via the School's existing access from The Dales as shown on the Traffic Plan Drawing 1 attached and detailed in the Scandor Health and Safety Plan attached.

Scandor Landscape Contractors Limited
22nd October 2014