

*Information provided by emails dated 4.9.12*

Further to the lighting assessment information we can confirm that;

- 6no. 8mtr route mounted hinged columns, 3 of which replace the existing columns.
- 3no. columns on the Eastern aspect will incorporate street lanterns to illuminate the ramp/road in addition to the metal halide floodlights.
- 3no. existing light columns which are to be renewed and 3no. new light columns will be provided.
- The lights can be operated over two time scales, proposed time clock has two on and off settings; they are off between the hours of 8pm and 7am, controlled by a photocell and time switch, and are to operate between 7am and 8am.

Corrections;

1. Lights are to operate between 7am and 8pm (not 8am as previously stated).
2. 3no. columns on the Eastern aspect will incorporate street lanterns to illuminate the ramp/road in addition to the metal halide floodlights – I confirm that the 'street lanterns' will be the same floodlight as the detail I sent through.

