

FW Network MANHOLE SCHEDULE							
MANHOLE NUMBER	COVER LEVEL (m)	INVERT LEVEL (m)	MANHOLE TYPE	MANHOLE SIZE (m)	COVER SIZE	COVER GRADE	NOTES
FWMH 1	8.500	7.505	Type 2	1.2 Dia	675x675	D400	
FWMH 2	8.375	7.150	Type 2	1.2 Dia	675x675	D400	
FWMH 3	7.900	6.815	Type 2	1.2 Dia	675x675	D400	
FWMH 4	7.550	6.540	Type 2	1.2 Dia	675x675	D400	
FWMH 5	7.325	6.330	Type 2	1.2 Dia	675x675	D400	
FWMH 6	7.050	5.985	Type 2	1.2 Dia	675x675	D400	
FWMH 7	6.900	5.670	Type 2	1.2 Dia	675x675	D400	
FWMH 8	6.800	5.400	Type 2	1.2 Dia	675x675	D400	
FWMH 9	8.500	7.500	Type 2	1.2 Dia	675x675	D400	
FWMH 10	8.400	7.210	Type 2	1.2 Dia	675x675	D400	
FWMH 11	8.100	6.640	Type 2	1.2 Dia	675x675	D400	
FWMH 12	7.150	6.060	Type 2	1.2 Dia	675x675	D400	
FWMH 13	6.220	5.600	Type 2	1.2 Dia	675x675	D400	Air Release Valve Manhole
FWMH 14	6.750	5.750	Type 2	1.2 Dia	675x675	D400	Rising Main Break Manhole

SW Network MANHOLE SCHEDULE							
MANHOLE NUMBER	COVER LEVEL (m)	INVERT LEVEL (m)	MANHOLE TYPE	MANHOLE SIZE	COVER SIZE	COVER GRADE	NOTES
SW 1	8.486	7.200	Type 2	1.2 Dia	675x675	D400	
SW 2	8.300	6.600	Type 2	1.2 Dia	675x675	D400	
SW 3	7.950	6.350	Type 2	1.2 Dia	675x675	D400	
SW 4	7.612	6.050	Type 2	1.2 Dia	675x675	D400	
SW 5	7.345	5.800	Type 2	1.2 Dia	675x675	D400	
SW 6	7.009	5.400	Type 2	1.2 Dia	675x675	D400	
SW 7	8.513	7.000	Type 2	1.2 Dia	675x675	D400	
SW 8	8.410	6.530	Type 2	1.2 Dia	675x675	D400	
SW 9	8.000	6.140	Type 2	1.2 Dia	675x675	D400	
SW 10	7.150	5.900	Type 2	1.2 Dia	675x675	D400	
SW 11	6.959	5.600	Type 2	1.2 Dia	675x675	D400	
SW 12	6.050	4.800	Type 2	1.2 Dia	675x675	D400	
SW 13	6.950	4.900	Type 2	1.5 Dia	675x675	D400	Sump IL: 4.367 Downstream Defender

C5	22.07.25	Downstream Defender Added	AH	RL
C4	24.06.25	Updated - Catchpit Added	AH	RL
C3	29.01.25	Manhole Schedule Updated as shown	AH	RL
C2	14.11.24	FWMH 13 Removed	AH	RL
C1	18.10.24	Construction Issue	RL	RL
T3	10.07.24	FWMH 13 & 14 added	AK	RL
T2	12.06.24	Drawing Name Update	RL	RL
T1	31.05.24	Drainage updates	SS	AH
P1	10.05.24	Preliminary Issue	AH	RL

Rev	Date	Description	By	Appt
-----	------	-------------	----	------

PROJECT:
COLDHARBOUR FARM ROAD,
EMSWORTH

TITLE:
DRAINAGE
MANHOLE SCHEDULE

CLIENT:
DOSWELL PROJECTS

SCALE@A1: NTS	
PROJECT REF: 23339	
DRAWING No: JUBB-XX-XX-DR-C-510	REV: C5
Revision Referencing P = Preliminary A = Approval T = Tender C = Construction	