

Protection of Public Foul Sewer in respect of APP/20/00430 Land adjacent to Fulflood Road, Havant.

Proposed water tanks and pump room for sprinkler system.

The water tanks will be installed on a reinforced concrete pad (details attached).

There will be no piled foundations or any other excavations extending more than 300mm below existing ground level.

As the public foul sewer is approximately 3 metres deep and 14 metres away from the nearest part of the concrete pad foundation, we are not concerned that there is any substantial risk of damage during or as a result of the construction.

However, before works are commenced a CCTV inspection of the foul sewer will take place to assess its condition and will be made available to Southern Water for their inspection.

Also, on completion of the works another CCTV inspection of the sewer will take place to see if there has been any movement or damage during the construction works. This will also be made available to Southern Water. Any damage found will be rectified by the main contractor to the satisfaction of Southern Water.

John Priday Construction Ltd

Attachments

Drawings 2014.01A and 2014.02B Showing the position of the public sewer and its distance to the nearest point of the pad foundation.

Structural engineers design of the reinforced pad foundations.