

Tree Schedule:

y = young m = mature v = veteran

- 1 y maple - "Drummondii"
- 2 m birch
- 3 m sycamore 5 stems
- 4 m cherry// badly cankered at old tear-out at 1.5m E side//oct'10
estimate stem is 75% sound at damaged area//
- 5 m cherry "in memory of..."
- 6 m oak//2008 secondary main stem at 3m NE removed//
- 7 v yew propped
- 8 v yew - main stem is riddled with laetiporus//was reduced heavily over
road summer 2007 to reduce risk of limb breaking off and had
supporting chain half way up removed, (chain was tying the main limb
on S side, to main stem), as recommended by Bernie H in his 2006
report 0084
- 9 m yew//was crown raised and had damaged limb over road removed
2008, all permitted on appl 08/55956/011//
- 10 m sycamore - leans 35° to E. has been reduced in size, looks to have
been between 2000-2010, this may have been as a precaution, as
the tree leans steeply. I recommend repeat pruning, pending any
information as to why it was pruned earlier
- 11 m sycamore 3 stems - has also been reduced, probably at same time
as T10, this may have been because of its proximity to the residence
"Pilgrims". I recommend repeat pruning, pending any information as to
why it was pruned earlier.

note: unable to discover why T9+10 had been reduced,
churchwardens thought this was done around 2005

The above trees were plotted and inspected on Friday April 23 2010. The inspection was visual only, from ground level and took approximately 30mins to complete, in full sun. This inspection was with a view to Havant Borough Council being requested by the Diocese to take on responsibility for grounds maintenance in this recently-closed churchyard. Recommendations as follows: (these rec's include items added subsequent to a review carried out on oct 21 2010, see further below)

T2 raise crown to 2m

T3 raise crown to 2.5m

T4 raise crown 2.5m

T5 raise crown 2.5m

T6 prune clear of lamp; reduce secondary leader with weak fork at around 4m E side, prior to future removal.



T7 prune back lightly from church walls - 2m clearance

T8 needs light pruning clear of monuments and to provide better mowing access

T9 needs pruning lightly to clear monuments and to provide better mowing access and removal of multiple sharp sprags

T10 - reduce 30%

T11 reduce 30%

end

oct21'10 visited to review the April 23 2010 work recommendations and added:

crownlifting to T2,3,4,5; formative pruning T6; removal multiple sharp sprags
T9

